

Site Activity Three Week Look Ahead

Date: Monday, April 2, 2018	Last Week					This Week					Next Week					2 Weeks Out					Status Percentage Complete	Notes / Resources
	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F		
Barr & Barr: Verizon Executive Education Center	26	27	28	29	30	2	3	4	5	6	9	10	11	12	13	16	17	18	19	20		
Civetta installing perimeter insulation																						
Completion of SOE	Completed 3/19/18																					
Complete curbs																						
Complete access road																						
Underground excavation and backfill to support temp electric service & MEP underground work																						
Begin building underground electric																						
Begin temporary electric service																						
Begin building underground plumbing and fire protection																						
Hunter Roberts: Graduate Hotel	26	27	28	29	30	2	3	4	5	6	9	10	11	12	13	16	17	18	19	20		
Civetta performing site work																						
Civetta installing 8' high chain-link fence on yodock barriers																						
Hayward Baker installing (7) Soldier Pile Vertical Tie Backs																						
EJ Electric on site repairing I.T connection into CUP building																						
RIOC Helix Bridge Construction	26	27	28	29	30	2	3	4	5	6	9	10	11	12	13	16	17	18	19	20		
Phase I - Closure of the Outer Lane of access ramp																						
Phase II - Closure of the Inner Lane of access ramp																						



**Activities subject to change based on weather and scheduling conditions.*

Represents Daily Activity