

Cornell Tech Campus Site Activity Three Week Look Ahead

Monday, June 18, 2018		Last Week					This Week					Next Week					2 Weeks Out					Status Percentage Complete	Notes / Resources
Work / Activity Description		M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F		
Barr & Barr: Verizon Executive Education Center		11	12	13	14	15	18	19	20	21	22	25	26	27	28	29	2	3	4	5	6		
Underground excavation and backfill to support temp electric service & MEP underground work																							
Begin building permanent electric																							
Begin temporary electric service																							
Begin building underground plumbing and fire protection																							
Hunter Roberts: Graduate Hotel		11	12	13	14	15	18	19	20	21	22	25	26	27	28	29	2	3	4	5	6		
Civetta performing site work																							
Drilling rock anchors																							
Grouting of rock anchors																							
Testing of rock anchors																							
Install caged rebar																							
Pour concrete footings																							
Pour rat slab and install waterproofing																							
Underground plumbing work Section 1 & 2																							
RIOC Helix Bridge Construction		11	12	13	14	15	18	19	20	21	22	25	26	27	28	29	2	3	4	5	6		
Phase II - Closure of the Inner Lane of access ramp																							
Tentative Black Out																							



**Activities subject to change based on weather and scheduling conditions.*

Represents Daily Activity