

Site Activity Three Week Look Ahead

Date: Monday, May 14, 2018		Last Week					This Week					Next Week					2 Weeks Out					Status Percentage Complete	Notes / Resources
Work / Activity Description		M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F		
Barr & Barr: Verizon Executive Education Center		7	8	9	10	11	14	15	16	17	18	21	22	23	24	25	28	29	30	31	1		
Underground excavation and backfill to support temp electric service & MEP underground work																							
Begin building permanent electric																							
Begin temporary electric service																							
Begin building underground plumbing and fire protection																							
Hunter Roberts: Graduate Hotel		7	8	9	10	11	14	15	16	17	18	21	22	23	24	25	28	29	30	31	1		
Civetta performing site work																							
Drilling rock anchors																							
Grouting of rock anchors																							
Testing of rock anchors																							
Install caged rebar																							
Pour concrete footing																							
Pour rat slab and install waterproofing																							
Begin underground electrical work																							
Begin underground plumbing work																							
RIOC Helix Bridge Construction		7	8	9	10	11	14	15	16	17	18	21	22	23	24	25	28	29	30	31	1		
Phase I - Closure of the Outer Lane of access ramp																							
Moratorium Closure of Outer Lane																							
Phase II - Closure of the Inner Lane of access ramp																							



*Activities subject to change based on weather and scheduling conditions.

Represents Daily Activity