

Cornell Tech Campus Site Activity Three Week Look Ahead

Monday, June 23, 2018	Last Week					This Week					Next Week					3 Weeks Out					Status Percentage Complete	Notes / Resources			
	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F					
Barr & Barr: Verizon Executive Education Center																									
Crane pad preparation	16	17	18	19	20	23	24	25	26	27	30	31	1	2	3	6	7	8	9	10					
Delivery of steel																									
Installation of building permanent electric service																									
Installation of building temporary electric service																									
Installation of building underground plumbing and fire protection																									
North Loop Road utility work																									
Site utility work																									
Steel Erection																									
Underground excavation and backfill to support temp electric service & MEP underground work																									
Hunter Roberts: Graduate Hotel																									
Civetta performing site work	16	17	18	19	20	21	23	24	25	26	27	30	31	1	2	3	6	7	8	9	10				
Drilling rock anchors																									
Forming of foundation walls																									
Grouting of rock anchors																									
In-slab conduit installation																									
Install caged rebar																									
Installation of underground plumbing																									
Installation of waterproofing																									
Pour concrete footings																									
Pour rat slab																									
Testing of rock anchors																									



**Activities subject to change based on weather and scheduling conditions.*

Represents Daily Activity