

Cornell Tech Campus Site Activity Three Week Look Ahead

Monday, September 17, 2018		Last Week					This Week					Next Week					3 Weeks Out					Status Percentage Complete	Notes / Resources
		M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F		
Barr & Barr: Verizon Executive Education Center		10	11	12	13	14	17	18	19	20	21	24	25	26	27	28	1	2	3	4	5		
Building Permanent Electric Installation																							
Building Temp Power & Lighting Installation																							
Steel Erection/ Decking/ Detailing																							
Site Utility Work																							
North Loop Road Utility Work																							
Water & Fire Service Taps (pending DEP approval)																							
Building U/G Utilities																							
Building Roof Drains/ Plumbing																							
CUP Power Rough In																							
Safety Netting Install (pending steel & weather)																							
Temporary Stair Install																							
Hunter Roberts: Graduate Hotel		10	11	12	13	14	17	18	19	20	21	24	25	26	27	28	1	2	3	4	5		
Civetta performing site work																							
Cross Country mobilization / 1st Fl. Prep																							
Drilling rock anchors																							
Erect crane tower																							
Forming of foundation walls																							
Grouting of rock anchors																							
In-slab conduit installation																							
Install caged rebar																							
Installation of underground plumbing																							
Installation of waterproofing																							
Pour concrete footings																							
Pour foundation walls																							
Pour rat slab																							
Pour slab																							
Set tower crane base																							
Testing of rock anchors																							



*Activities subject to change based on weather and scheduling conditions.

Represents Daily Activity