

Cornell Tech Campus Site Activity Three Week Look Ahead

Monday, October 1, 2018	Last Week					This Week					Next Week					3 Weeks Out					Status Percentage Complete	Notes / Resources
	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F		
Barr & Barr: Verizon Executive Education Center	24	25	26	27	28	1	2	3	4	5	8	9	10	11	12	15	16	17	18	19		
Building Permanent Electric Installation - Site (Bulletin 2)																						
Building Temp Power & Lighting Installation (Fl 2, 3 & 4)																						
Steel Decking/ Detailing																						
Site Utility Work																						
VEEC Access Road Utility Work (Contingent upon Hotel progress)																						
Water & Fire Service Taps (pending DEP approval)																						
Building U/G Utilities																						
Building Roof Drains/ Plumbing																						
CUP Power Rough In																						
Safety Netting/ Tarp Install (pending steel & weather)																						
Temporary Stair Install																						
Hunter Roberts: Graduate Hotel	24	25	26	27	28	1	2	3	4	5	8	9	10	11	12	15	16	17	18	19		
Cross Country performing superstructure work																						
Civetta performing site work																						
Drilling rock anchors																						
Forming of foundation walls																						
Grouting of rock anchors																						
In-slab conduit installation																						
Install caged rebar																						
Installation of underground plumbing																						
Installation of waterproofing																						
Backfilling foundation walls																						
Pour concrete footings																						
Pour foundation walls																						
Pour rat slab																						
Pour slab																						
Asbestos removal																						
Testing of rock anchors																						

*Activities subject to change based on weather and scheduling conditions.

Represents Daily Activity

