


Cornell Tech Campus Site Activity Three Week Look Ahead

Monday, July 9, 2018																											
Work / Activity Description	Last Week					This Week					Next Week					2 Weeks Out					Status Percentage Complete	Notes / Resources					
	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F							
	2	3	4	5	6	9	10	11	12	13	16	17	18	19	20	23	24	25	26	27							
Barr & Barr: Verizon Executive Education Center																											
Underground excavation and backfill to support temp electric service & MEP underground work																											
Continue building permanent electric																											
Continue temporary electric service																											
Begin building underground plumbing and fire protection																											
Begin Utilities in North Loop Road																											
Crane Delivery																											
Crane Pad Prep																											
Steel Delivery																											
Site Cleanup																											
Hunter Roberts: Graduate Hotel																											
Civetta performing site work																											
Drilling rock anchors																											
Grouting of rock anchors																											
Testing of rock anchors																											
Install caged rebar																											
Pour concrete footings																											
Pour rat slab and install waterproofing																											



**Activities subject to change based on weather and scheduling conditions.*

Represents Daily Activity