

### Cornell Tech Campus Site Activity Three Week Look Ahead

Monday, October 8, 2018	Last Week					This Week					Next Week					3 Weeks Out					Status Percentage Complete	Notes / Resources
	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F		
<b>Barr &amp; Barr: Verizon Executive Education Center</b>	24	25	26	27	28	1	2	3	4	5	8	9	10	11	12	15	16	17	18	19		
Building Permanent Electric Installation - Site (Bulletin 2)																						
Building Temp Power & Lighting Installation (Fl 2, 3 & 4)																						
Steel Decking/ Detailing																						
Site Utility Work																						
VEEC Access Road Utility Work (Contingent upon Hotel progress)																						
Water & Fire Service Taps (pending DEP approval)																						
Building U/G Utilities																						
Building Roof Drains/ Plumbing																						
CUP Power Rough In																						
Safety Netting/ Tarp Install (pending steel & weather)																						
Temporary Stair Install																						
Pre-Concrete Placement (MEP's, Rebar) - Roof Level																						
Concrete Placement - Roof Level																						
<b>Hunter Roberts: Graduate Hotel</b>	24	25	26	27	28	1	2	3	4	5	8	9	10	11	12	15	16	17	18	19		
Cross Country Mobilize																						
Installing sidewalk shed and roof protection																						
Civetta performing site work																						
Removing Material from Site																						
Forming of foundation walls																						
In-slab conduit installation																						
Install rebar																						
Installation of underground plumbing																						
Installation of waterproofing																						
Backfilling foundation walls																						
Pour concrete footings																						
Pouring columns																						
Pour foundation walls																						
Pour rat slab																						
Pour slab																						
Asbestos removal																						
Testing of rock anchors																						

Represents Daily Activity  
 Represents Holiday

