

Cornell Tech Campus Site Activity Three Week Look Ahead

Monday, July 15, 2019	Last Week					This Week					Next Week					3 Weeks Out					Status Percentage Complete	Notes / Resources					
	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F							
Barr & Barr: Verizon Executive Education Center	8	9	10	11	12	15	16	17	18	19	22	23	24	25	26	29	30	31	1	2							
Facade - Panel Install - Bulkhead																											
Facade - Storefront Metal Coping, Caulking																											
Facade - Fireproofing																											
Facade - Precast - Panel Install																											
HVAC - Duct Install - Ground & Mezz																											
HVAC - Insulation Install - Floors 4, 3 & 2																											
HVAC - Hydronic Piping Install - Mezz & Roof																											
Plumbing - Testing of Sanitary & Vents																											
Plumbing - Insulation Install - Floors 4, 3 & 2																											
Electrical - Conduit & Back Box Install																											
Electrical - Gear/Panel Delivery & Install																											
Electrical - OH Cable Tray Install																											
Fire Protection - Branch Pipe & Head Install - All Levels																											
AV/ Security - Layout & Rough in																											
Carpentry - Layout & Framing - Floor 2																											
Carpentry - Drywall & Tops - Floors 3																											
Carpentry - Tape & Spackle - Floor 3 & Shafts																											
Misc. Metals - Stair A Handrails & Perimeter Roof Rails																											
Misc. Metals - Toilet Partition Supports																											
Misc. Metals - Roof Dunnage																											
Elevator - Mobilization & Install																											
Barr & Barr: Site Utilities Project	8	9	10	11	12	15	16	17	18	19	22	23	24	25	26	29	30	31	1	2							
Site Utility ConEd Work																											
CUP Power - VEEC																											
Hunter Roberts: Graduate Hotel	8	9	10	11	12	15	16	17	18	19	22	23	24	25	26	29	30	31	1	2							
In wall electrical roughing 7-11																											
Overhead MEP installation in 1st - 18th floor																											
Mechanical Piping to heat pumps on 13-17																											
Vertical heat pump and piping 9-17																											
BX, Low Voltage, Fire Alarm Homerun pulls Cellar - 18																											
Shower bodies and Shower pan install 9-17																											
Sprinkler head install 13-17																											
Set Mechanical equipment and wiring																											
Exterior wall framing and sheetrock 6-9																											
Mega panel Install 16th floor - 18th floor																											
Mega panel Install 18th floor - 20th floor																											
Hi rise elevator - set machines and car slings																											
Crane Removal																											
Steel install 1st floor for storefront																											
1st Floor storefront installation																											

