

### Cornell Tech Campus Site Activity Three Week Look Ahead

Monday, July 8, 2019	Last Week					This Week					Next Week					3 Weeks Out					Status Percentage Complete	Notes / Resources						
	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F								
<b>Barr &amp; Barr: Verizon Executive Education Center</b>	1	2	3	4	5	8	9	10	11	12	15	16	17	18	19	22	23	24	25	26								
Façade - Panel Install - Bulkhead																												
Façade - Storefront Metal Coping, Caulking																												
Façade - Fireproofing																												
Façade - Precast - Mobilization & Clip Install																												
Façade - Precast - Panel Install																												
HVAC - Duct Install - Ground & Mezz																												
HVAC - Insulation Install - Floors 4, 3 & 2																												
Plumbing - Testing of Sanitary & Vents																												
Plumbing - Insulation Install - Floors 4, 3 & 2																												
Electrical - Conduit & Back Box Install																												
Electrical - Gear/Panel Delivery & Install																												
Electrical - OH Cable Tray Install																												
Fire Protection - Pipe Install - Mezz & Ground																												
AV/ Security - Layout & Rough in																												
Carpentry - Layout, Top Track, Shaftwall																												
Carpentry - Drywall - Floors 3& Ground																												
Carpentry - Framing - Floor 2																												
Carpentry - Tape & Spackle																												
Misc. Metals - Stair A Handrails																												
Elevator - Mobilization & Install																												
<b>Barr &amp; Barr: Site Utilities Project</b>	1	2	3	4	5	8	9	10	11	12	15	16	17	18	19	22	23	24	25	26								
Site Utility ConEd Work																												
CUP Power - VEEC																												
<b>Hunter Roberts: Graduate Hotel</b>	1	2	3	4	5	8	9	10	11	12	15	16	17	18	19	22	23	24	25	26								
In wall electrical roughing 6th/7th/8th/9th floors																												
Overhead MEP installation in 1st - 18th floor																												
Mechanical Piping to heat pumps on 6-12																												
Vertical heat pump and piping 6-12																												
BX, Low Voltage, Fire Alarm Homerun pulls Cellar - 18																												
Plumbing roughing 1st - 17th floor																												
Sprinkler head install 10-17																												
Set Mechanical equipment and wiring																												
Rough carpentry framing 10-17																												
Mega panel Install 14th floor - 16th floor																												
Mega panel Install 16th floor - 18th floor																												
Mega panel Install 18th floor - 20th floor																												
Hi rise elevator rail install																												
Low rise elevator adjustment and wiring																												
Steel install 1st floor for storefront																												



Represents 4th of July Holiday